



# Petersburg Residency

VDOT Call Center – 1-800-367-ROAD

## DINWIDDIE COUNTY

February 17, 2026 – Monthly Report

### MAINTENANCE

#### Church Road and McKenney Area Headquarters for the month of January 2026.

- Removed debris and 77 bags of trash throughout the county.
- Repaired 324 potholes throughout the county.
- Tree trimming and removal on various secondary routes.
- Shoulder work on various routes.
- Machined various unpaved roads.
- We received 140 new work orders and closed 135 work orders. There are 30 pending work orders older than ninety (90) days.

### LAND DEVELOPMENT & PERMITS

**Paul Hinson,  
P.E.**

#### Plans with outstanding comments or under review (Activity within last 90 days)

- MMI Dinwiddie Unmanned Shelter, Route 641 Airport Road – Site plan submitted for review and acceptance on 1-29-26 and is under review.

#### Plans found acceptable

- Simpon Road Warehouse, Route 142 Simpson Road – Revised site plan for proposed warehouse project submitted for review and acceptance on 12-17-25 and found acceptable on 12-30-25.
- Fort Emory Estates Section 2 Construction Plans – Route 741 Fort Emory Road and Route 613 Squirrel Level Road – Revised construction plans submitted for review and acceptance on 11-25-25 and found acceptable on 12-9-25.
- Dinwiddie Industrial Park, Route 142 Simpson Road – Revised site plans for proposed industrial park submitted for review and acceptance on 12-22-25 and found acceptable on 1-5-26.

#### Other

- None

#### LUP Permits Issued and Completed

Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
60526	Dibble Custom Homes	26	1-6-26	
60527	Ever Mejia	26	1-6-26	

60539	Mueller Builders LLC	26	1-20-26	
60540	Slade & Sons Construction, LLC	26	1-20-26	
60531	Ryan L. Porter	26	1-9-26	
60534	Verizon	26	1-12-26	
60535	Riverstreet Communications of Virginia, Inc.	26	1-15-26	
60536	Riverstreet Communications of Virginia, Inc.	26	1-15-26	
60537	Riverstreet Communications of Virginia, Inc.	26	1-15-26	
60542	Commonwealth Home Improvements	26	1-21-26	
60543	Commonwealth Home Improvements	26	1-21-26	
60385	Atlantic Strategic Minerals	26	8-4-25	1-9-26
60028	Bostic Real Estate Properties, LLC	26	10-30-24	1-9-26
60281	Catherine Joel Walker	26	6-4-25	1-7-26
60101	Christopher John Cochran	26	1-23-25	1-20-26
60396	Comcast of Virginia, LLC	26	8-13-25	1-8-26
60407	DanRich Homes	26	9-2-25	1-6-26
60014	Dominion Energy / VA Elec & Power Co	26	10-17-24	1-9-26
60193	James H. McGee, Jr.	26	4-23-25	1-7-26
60194	James H. McGee, Jr.	26	4-23-25	1-7-26
60169	Safety Services & Supply Inc.	26	3-18-25	1-12-26
59994	South Plains Inc.	26	9-18-24	1-12-26
60425	Dominion Energy / VA Elec & Power Co	26	10-2-25	1-8-26

<b>CONSTRUCTION</b>	<b>Susan Warr, P.E.</b>
---------------------	-------------------------

**UPC 127763 / ST4D-964-F26, P401**  
**Contractor:** Whitehurst Paving Co., Inc.  
**Name:** 2026 Surface Treatment  
**CM:** Charlene Fallen  
**Location:** Dinwiddie, Nottoway, Prince George  
**Fixed Completion Date:** 10/18/26  
**Comments:** Contract executed 11/19/25. Preconstruction Meeting will be scheduled for 2/9/2026. The prime contractor has stated their intent to begin work on the project in March.

**UPC 127765/ SS4B-964-F26, P401**  
**Contractor:** Slurry Pavers, Inc.  
**Name:** 2026 Cape Seal  
**CM:** Chris Tavenner  
**Location:** Dinwiddie, Nottoway, Prince George  
**Fixed Completion Date:** 10/18/26  
**Comments:** Contract executed 11-19-25. Preconstruction Meeting scheduled for February 3<sup>rd</sup>.

**UPC 127767/ LM4A-964-F26, P401**  
**Contractor:** Slurry Pavers, Inc.  
**Name:** 2026 Latex Modified Schedule. Primary/ Secondary  
**CM:** Chris Tavenner

**Location:** Brunswick, Mecklenburg, Lunenburg, Dinwiddie, Nottoway, Amelia, Chesterfield, Goochland, Powhatan

**Fixed Completion Date:** 10/18/26

**Comments:** Contract executed 12-16-25. Preconstruction Meeting is scheduled for February 3<sup>rd</sup>.

**UPC 127953/ PM4D-964-F26, P401**

**Contractor:** Colony Construction, Inc.

**Name:** 2026 Plant Mix

**CM:** Charlene Fallen

**Location:** Dinwiddie, Nottoway & Prince George

**Fixed Completion Date:** 11/20/26

**Comments:** Contract executed 01-08-26. Pre-construction meeting was held on 1/22/26. Colony has stated their intent to begin work on this contract in February with patching in Prince George County.

**TRAFFIC STUDIES/SPECIAL REQUESTS**

- None at this time