



Petersburg Residency

VDOT Call Center – 1-800-367-ROAD

DINWIDDIE COUNTY April 20, 2021 – Monthly Report

MAINTENANCE				
Dinwiddie Area Headquarters for the month of March 2021				
<ul style="list-style-type: none"> • Performed debris cleanup and repaired signs along various primary and secondary roads. • Patrolled primary roads throughout the county for drainage issues, potholes, etc. • Removed trash bags picked up by Adopt -A- Highway citizens on primary and secondary roads. • Patched potholes on various primary and secondary roads. • Cleaned ditches, pipes and culverts in various locations throughout the county. • Installed new pipe on Route 40 East from paving crew damage. • Repaired pipe on Route 642 (Grubby Rd.). • Made pavement repairs to Routes 609 (Cherry Hill/Old Stage Rd.), 622 (Baltimore Rd.), 628 (Tranquility Ln.), 709 (Shipping Rd.). • Removed hazardous trees from various roads. • Cut and trimmed brush on various secondary roads. • Cut for sight distance in various locations • Machined and added stone to various unpaved roads. • Completed shoulder repair in various locations. • Machined high shoulders on primary roads. 				
LAND DEVELOPMENT & PERMITS				Paul Hinson, P.E.
<u>Dinwiddie County</u>				
Plans with outstanding comments or under review (Activity within last 90 days)				
<ul style="list-style-type: none"> • None 				
Plans found acceptable				
<ul style="list-style-type: none"> • McKenney Family Dollar, Route 40 (Doyle Blvd.) – Revised site plan for proposed Family Dollar submitted for review and acceptance on 2-25-21 and and found acceptable on 3-1-21. 				
Other				
<ul style="list-style-type: none"> • None 				
LUP Permits Issued and Completed				
Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
58984	Hepaco, LLC	26	3-3-21	
58986	Commonwealth Home Improvements	26	3-4-21	

58989	South Plains, Inc.	26	3-23-21	
58990	Comcast Cable Communications, Inc.	26	3-8-21	
58991	Comcast Cable Communications, Inc.	26	3-8-21	
58993	A M Chrisopher Homes	26	3-12-21	
58994	Comcast Cable Communications, Inc.	26	3-11-21	
58996	Kayla Short	26	3-15-21	
58997	James Tyler	26	3-16-21	
59000	Slade & Sons Construction, LLC	26	3-24-21	
59003	Ethel C. Butterworth	26	3-24-21	
59006	L. R. Kirkland Jr. Construction, LLC	26	3-29-21	
59010	Columbia Gas of Virginia	26	3-31-21	
58601	Dominion Energy	26	8-26-19	3-17-21
58625	Verizon Virginia, LLC	26	10-15-19	3-17-21
58668	Wilbourne Land & Timber, Inc.	26	1-3-20	3-17-21
58688	Verizon Virginia, LLC	26	1-24-20	3-18-21
58719	Slade & Sons Construction, LLC	26	3-10-20	3-18-21
58726	Baylaur Construction, LLC	26	4-1-20	3-1-21
58877	RiverStreet Communications	26	11-4-20	3-12-21
58901	County of Dinwiddie	26	10-22-20	3-11-21
58952	Thomas F, Green	26	1-14-21	3-25-21

CONSTRUCTION

Susan Warr, P.E.

UPC 111459 / 9999-964-541

Contractor: M.D. Miller

Name: On-Call Concrete Repair

CM: Miller

Location: 703 over CSX

Fixed Completion Date: TBD

Comments: Coordination with CSX Railroad has delayed anticipated start date. Contractor now anticipates beginning concrete bridge repairs mid-Summer.

UPC 117634 / SS4B-964-F21

Contractor: Slurry Pavers

Name: Slurry Seal

CM: Nicholson/Miller

Location: Various

Fixed Completion Date: 10-22-21

Comments: Patching complete. Crack Sealing and application of modified single seal in progress.

UPC 117635 / LM41-964-F21

Contractor: Slurry Pavers

Name: Latex Modified

CM: Miller

Location: 85 NB from North End of Bridge over Route 1

Fixed Completion Date: 10-15-21

Comments: Pre-Construction Conference held 1-28-21. Anticipate a mid-Spring start.

UPC 117631 / ST4D-964-F21,P401

Contractor: Whitehurst Paving, Inc.

Name: 2021 Surface Treatment
CM: Smith
Location: Various
Completion Date: 10-15-21
Comments: Project in progress.

UPC 117927 / PM4D-964-F21,P401; PM4D-964-F21, P401

Contractor: Allan Myers
Name: 2021 Plant Mix
CM: Smith
Location: Various
Completion Date: 11-15-21
Comments: Project in progress.

UPC 111459 / 9999-964-541

Contractor: M.D. Miller
Name: On-Call Concrete Repair
CM: Miller
Location: 460 over I-85
Fixed Completion Date: 4-30-21
Comments: Contractor began concrete substructure repairs to 460 EB and WB bridges over I-85 on 2-23-21. Alternating lane closures on I-85 being used.

TRAFFIC STUDIES/SPECIAL REQUESTS

- Dinwiddie High School Superintendent requested Crosswalk Placement Review and Speed Study request for Route 661 (Boisseau Rd.). Draft studies have been received.
- Richard Bland College requested Crosswalk Placement Review and Speed Study request for Route 608/677 (Johnson Rd/Carson Rd.). Draft studies have been received.
- Speed study requested for Route 622 (Baltimore Dr.). The speed study is on hold until the rural rustic project is complete.
- A crosswalk is requested for Route 711 (Ridley Rd.) at Route 670 (Old Stage Rd.). The review is complete and further review has been turned over to Dinwiddie County.