



Petersburg Residency

VDOT Call Center – 1-800-367-ROAD

DINWIDDIE COUNTY July 20, 2021 – Monthly Report

MAINTENANCE	
--------------------	--

- Dinwiddie Area Headquarters for the month of June 2021**
- Performed debris cleanup and repaired signs along various primary and secondary roads.
 - Patrolled primary roads throughout the county for drainage issues, potholes, etc.
 - Removed trash bags picked up by Adopt -A- Highway citizens on primary and secondary roads.
 - Repaired unpaved shoulders in various locations.
 - Patched potholes on various primary and secondary roads.
 - Cut for sight distance in various locations along primary and secondary roads.
 - Cleaned ditches, pipes, and culverts in various locations throughout the county.
 - Cleaned cross over pipes in various locations.
 - Continued mowing on primary and secondary roads.
 - Swept routes 616 (Ridge Rd.), 692 (Sapony Church Rd.).
 - Removed tree from Routes 656 (Eppes Rd.), 645 (Wheelers Pond Rd.), 625 (Wells Rd.).
 - Completed surface treating Routes 616(Ridge Rd.), 617 (Bolster Rd.), 662 (Hardwood Creek Rd.), 692 (Sapony Church Rd.), 698 (Double Branch Rd.).
 - Maintained shoulders on Routes 616 (Ridge Rd.), 692 (Sapony Church Rd.), 672 (Weakly Rd.), 632 (Olgers Rd.).
 - Asphalt repair on Route 613 (White Oak Rd.).
 - Worked on Rural Rustic project on Route 622 (Baltimore Rd.).

LAND DEVELOPMENT & PERMITS	Paul Hinson, P.E.
---------------------------------------	--------------------------

Dinwiddie County

Plans with outstanding comments or under review (Activity within last 60 days)

- None

Plans found acceptable

- None

Other

- None

LUP Permits Issued and Completed

Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
59049	Commonwealth Home Improvements	26	6-2-21	
59050	Antonio Carollo	26	6-3-21	
59053	HCE Reams Solar, LLC	26	6-16-21	

59056	McKenney Cruiser's Car Club	26	6-28-21	
57927	Comcast Cable Communications, Inc.	26	6-22-16	6-4-21
58760	Bostic Real Estate Properties, LLC	26	5-4-20	6-3-21
58826	Mid-Atlantic Broadband Communities, Corp.	26	7-27-20	6-8-21
58925	Todd Williams	26	12-1-20	6-14-21
58937	Todd Williams	26	12-16-20	6-29-21
58940	Doglas Waydula	26	12-28-20	6-30-21
58971	Kenneth L. Henshaw	26	2-2-21	6-16-21
58994	Comcast Cable Communications, Inc.	26	3-11-21	6-25-21

CONSTRUCTION

Susan Warr, P.E.

UPC 111459 / 9999-964-541

Contractor: M.D. Miller

Name: On-Call Concrete Repair

CM: Miller

Location: Route 703 (Carson Rd.) over CSX

Fixed Completion Date: TBD

Comments: Coordination with CSX Railroad has delayed anticipated start date. Contractor now anticipates beginning concrete bridge repairs mid-Summer.

UPC 117634 / SS4B-964-F21

Contractor: Slurry Pavers

Name: Slurry Seal

CM: Miller

Location: Various

Fixed Completion Date: 10-22-21

Comments: All work complete.

UPC 117635 / LM41-964-F21

Contractor: Slurry Pavers

Name: Latex Modified

CM: Miller

Location: I-85 NB from North End of Bridge over Route 1

Fixed Completion Date: 10-15-21

Comments: Dinwiddie section of this contract deleted from contract.

UPC 117631 / ST4D-964-F21,P401

Contractor: Whitehurst Paving, Inc.

Name: 2021 Surface Treatment

CM: Smith

Location: Various

Completion Date: 10-15-21

Comments: Project is complete.

UPC 117927 / PM4D-964-F21,P401; PM4D-964-F21, P401

Contractor: Allan Myers

Name: 2021 Plant Mix

CM: Smith

Location: Various
Completion Date: 11-15-21
Comments: Currently working to complete Route 627 (Courthouse Rd.)

UPC 111459 / 9999-964-541

Contractor: M.D. Miller
Name: On-Call Concrete Repair
CM: Miller
Location: Route 460 over I-85
Fixed Completion Date: 6-30-21
Comments: All repairs complete, contractor has completed clean-up and demobilization.

UPC 105490 / 0609-012-742, B643

Contractor: Clearwater Construction, Inc.
Name: Bridge Replacement over Nottoway River
CM: Miller
Location: Route 609 (Old Stage Road)
Fixed Completion Date: 5-13-22
Comments: Contractor anticipated an early July start date but has not started yet.

TRAFFIC STUDIES/SPECIAL REQUESTS

- Dinwiddie High School Superintendent requested Crosswalk Placement Review and Speed Study request for Route 661 (Boisseau Rd.). Draft studies have been received.
- Richard Bland College requested Crosswalk Placement Review and Speed Study request for Route 608/677 (Johnson Rd/Carson Rd.). Draft studies have been received.
- A speed study is requested for Route 622 (Baltimore Dr.). The speed study is on hold until the rural rustic project is complete.
- A crosswalk is requested for Route 711 (Ridley Rd.) at Route 670 (Old Stage Rd.). The review is complete and further review has been turned over to Dinwiddie County. County is looking into local ordinances regarding Agri-tourism.
- A traffic study was requested for Route 613 (White Oak Rd.).
- A traffic study for traffic calming devices was requested for Route 1303 (Simmons Ave.).