



Petersburg Residency

VDOT Call Center – 1-800-367-ROAD

DINWIDDIE COUNTY October 19, 2021 – Monthly Report

MAINTENANCE	
<p>Dinwiddie Area Headquarters for the month of September 2021</p> <ul style="list-style-type: none"> • Performed debris cleanup and repaired signs along various primary and secondary roads. • Patrolled primary roads throughout the county for drainage issues, potholes, etc. • Removed trash bags picked up by Adopt -A- Highway citizens on primary and secondary roads. • Cleaned ditches and pipes on various primary and secondary roads. • Patched potholes on various primary and secondary roads. • Continued work on rural rustic project on Route 622 (Baltimore Road). • Cut back brush on Routes 460, 626 (Flatfoot Rd.), 665 (Walkers Mill Rd.), 666 (Baugh Rd.), 672 (Weakley Rd.), 681 (Black Branch Rd.), 737 (Booth Rd.), for sight distance. • Sweeper truck used in the town of McKenney and on bridge decks. • Repaired Pavement on Route 1 northbound near Brunswick County line. • Cut and removed dead trees and debris on Route 609 (Old Stage Rd.), 613 (White Oak Rd.), 656 (Gatewood Rd.), 668 (Brick Rd.), 675 (Vaughan Rd.), 679 (Lundys Rd.), 681 (Black Branch Rd.), 734 (Rainy Rd.), 741 (Fort Emory Rd.), • Surface treated Route 680 (Troublefield Rd.) • Primary and Secondary mowing complete. • Repaired shoulders on Routes 460 and 624 (Colemans Lake Rd.). • Graded Route 620 (Foster Rd.) 	
LAND DEVELOPMENT & PERMITS	Paul Hinson, P.E.
<p>Plans with outstanding comments or under review (Activity within last 90 days)</p> <ul style="list-style-type: none"> • Lily Pond Switchyard Pad, Route 604 (Halifax Road) – Site plan submitted for proposed electrical switch yard for review and acceptance on 9-3-21 and found acceptable on 9-17-21. • Dominion Energy High Voltage Lab, US 1, E. Washington Street – Site plan for proposed high voltage laboratory submitted for review and acceptance on 9-3-21 and found acceptable on 9-15-21. • Dominion Locks Facility Transmission Storage Yard Additional Pads, US 1, E. Washington Street – Site plan for additional transmission yard storage pads submitted for review and acceptance on 9-3-21 and found acceptable on 9-20-21. • Cedar Ridge – Section 2, SR 615 Blue Tartan Road – Revised construction plans for Section 2 submitted for review and acceptance on 7-2-21 and comments issued on 7-16-21. <p>Plans found acceptable</p> <ul style="list-style-type: none"> • None <p>Other</p> <ul style="list-style-type: none"> • None 	

LUP Permits Issued and Completed

Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
59107	Comcast Cable Communication, Inc.	26	9-2-21	
59108	Comcast Cable Communication, Inc.	26	9-2-21	
59111	Michael Bartholomew	26	9-10-21	
59113	Brenda Jones	26	9-13-13	
59114	Comcast Cable Communication, Inc.	26	9-14-21	
59117	Southside Electric Cooperative	26	9-15-21	
59118	Mary Driver	26	9-17-21	
59119	Banks Dupree	26	9-17-21	
58880	Baylaur Construction, LLC	26	9-21-21	9-22-21
58957	TAP, LLC	26	2-3-21	9-3-21
58966	Edward L. Muller Construction Co.	26	2-3-21	9-3-21
58974	Baylaur Construction, LLC	26	2-8-21	9-22-21
58984	Hepaco, LLC	26	3-3-21	9-22-21
58986	Commonwealth Home Improvements	26	3-4-21	9-23-21
58991	Comcast Cable Communication, Inc.	26	3-8-21	9-22-21
59084	Tanya Williamson	26	7-27-21	9-15-21
58969	CMH Homes, Inc.	26	2-4-21	9-8-21

CONSTRUCTION

Susan Warr, P.E.

UPC 111459 / 9999-964-541

Contractor: M.D. Miller
 Name: On-Call Concrete Repair
 CM: Miller
 Location: Route 703 over CSX
 Fixed Completion Date: 10-8-2021
 Comments: Concrete repairs are ongoing. Currently anticipate a late completion.

UPC 105490 / 0609-012-742, B643

Contractor: Clearwater Construction, Inc.
 Name: Bridge Replacement over Nottoway River
 CM: Miller
 Location: Route 609
 Fixed Completion Date: 5-13-22
 Comments: Contractor has begun causeway installation and excavation work for new Abutment B.

TRAFFIC STUDIES/SPECIAL REQUESTS

- Dinwiddie High School Superintendent requested Crosswalk Placement Review and Speed Study request for Route 661 (Boisseau Rd.). Draft studies have been received.
- Richard Bland College requested Crosswalk Placement Review and Speed Study request for Route 608/677 (Johnson Rd/Carson Rd.). Draft studies have been received.
- A speed study is requested for Route 622 (Baltimore Dr.). The speed study is on hold until the rural rustic project is complete.

- | | |
|---|--|
| <ul style="list-style-type: none">• A crosswalk is requested for Route 711 (Ridley Rd.) at Route 670 (Old Stage Rd.). The review is complete and further review has been turned over to Dinwiddie County. County is looking into local ordinances regarding Agri-tourism.• A traffic study for no tractor trailer request on Route 672 (Church Rd.) was sent to Traffic Engineering. | |
|---|--|