



Petersburg Residency

VDOT Call Center – 1-800-367-ROAD

DINWIDDIE COUNTY February 15, 2022 – Monthly Report

MAINTENANCE				
Dinwiddie Area Headquarters for the month of January 2022				
<ul style="list-style-type: none"> • Performed debris cleanup and repaired signs along various primary and secondary roads. • Patrolled primary roads throughout the county for drainage issues, potholes, etc. • Removed trash bags picked up by Adopt -A- Highway citizens on primary and secondary roads. • Patched potholes on various primary and secondary roads. • Continued work on rural rustic project on Route 622 (Baltimore Road). • Cleaned ditches and pipes on various primary and secondary roads. • Cut trees back on Routes 611 (Trinity Church Rd.), 622 (Baltimore Rd.). • Machined and added stone to various unpaved roads. • Performed snow operations. • Cleared beaver dams on Routes 606 (Oak Grove Rd.), 609 (Old Stage Rd.), 613 (White Oak Rd.). 				
LAND DEVELOPMENT & PERMITS				Paul Hinson, P.E.
Plans with outstanding comments or under review (Activity within last 90 days)				
<ul style="list-style-type: none"> • None 				
Plans found acceptable				
<ul style="list-style-type: none"> • None 				
Other				
<ul style="list-style-type: none"> • None. 				
LUP Permits Issued and Completed				
Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
59201	Verizon Virginia, LLC	26	1-13-22	
59207	Rock River, Inc.,	26	1-27-22	
58883	Baylaur Construction, LLC	26	9-23-20	1-12-22
58884	Baylaur Construction, LLC	26	9-23-20	1-12-22
59015	Todd Williams	26	4-5-21	1-14-22
59060	James Fitts	26	7-8-21	1-18-22
59195	Leonard Harrison	26	12-22-21	1-14-22

CONSTRUCTION	Susan Warr, P.E.
<p><u>UPC 105490 / 0609-012-742, B643</u></p> <p>Contractor: Clearwater Construction, Inc. Name: Bridge Replacement over Nottoway River CM: Miller Location: Route 609 (Old Stage Rd.) Fixed Completion Date: 5-1-22 Comments: Demolition of existing structure complete. Abutment A drilled shafts complete. Abutment B drilled shaft operations are ongoing.</p> <p><u>UPC 119568 / ST4D-964-F22, P401</u></p> <p>Contractor: Whitehurst Paving Company Name: 2022 Surface Treatment CM: Fallen Location: Various Fixed Completion Date: 10-15-22 Comments: Execution expected in January</p> <p><u>UPC 119574 / SS4B-964-F22, P401</u></p> <p>Contractor: Slurry Pavers, Inc. Name: 2022 Slurry Seal CM: Miller Location: Various Fixed Completion Date: 10-15-22 Comments: Pre-Construction conference was scheduled for 09:30 AM, 2-2-22.</p> <p><u>UPC 119575 / LM41-964-F22, P401</u></p> <p>Contractor: Slurry Pavers, Inc. Name: 2022 Latex Modified CM: Miller Location: Various Fixed Completion Date: 10-15-22 Comments: Pre-construction conference was scheduled for 09:30 AM, 2-2-22.</p>	
<p>TRAFFIC STUDIES/SPECIAL REQUESTS</p> <ul style="list-style-type: none"> • Dinwiddie High School Superintendent requested Crosswalk Placement Review and Speed Study request for Route 661 (Boisseau Rd.). Draft studies have been received. Pending final review of county transportation safety committee. • Richard Bland College requested Crosswalk Placement Review and Speed Study request for Route 608/677 (Johnson Rd/Carson Rd.). Draft studies have been received. Pending final review of county transportation safety committee. • A speed study is requested for Route 622 (Baltimore Dr.). The speed study is on hold until the rural rustic project is complete. • A crosswalk is requested for Route 711 (Ridley Rd.) at Route 670 (Old Stage Rd.). The review is complete and further review has been turned over to Dinwiddie County. County is looking into local ordinances regarding Agri-tourism. Still pending planning/zoning determination and committee review. • No Through Truck restriction request for Route 672 (Church Road & Weakley Road). Partially reviewed by Traffic Engineering, waiting on clarification on its current status. 	