



# Petersburg Residency

**VDOT Call Center – 1-800-367-ROAD**

## DINWIDDIE COUNTY June 21, 2022 – Monthly Report

<b>MAINTENANCE</b>	
--------------------	--

**Church Road and McKenney Area Headquarters for the month of May 2022**

- Performed debris cleanup and repaired signs along various primary and secondary roads.
- Patrolled primary roads throughout the county for drainage issues, potholes, etc.
- Removed trash bags picked up by Adopt -A- Highway citizens on primary and secondary roads.
- Patched potholes on various primary and secondary roads.
- Continued work on rural rustic project on Route 622 (Baltimore Road).
- Cleaned ditches and pipes on various primary and secondary roads.
- Machined and added stone to various unpaved roads.

<b>LAND DEVELOPMENT &amp; PERMITS</b>	<b>Paul Hinson, P.E.</b>
---------------------------------------	--------------------------

**Plans with outstanding comments or under review (Activity within last 90 days)**

- Cedar Ridge Section 2, SR 615 Blue Tartan Road – Revised construction plans for Cedar Pointe Section 2 submitted for review and acceptance on 5-4-22 and comments issued 5-23-22.
- Capeck Truck Shop, SR 142 Simpson Road – Site plan for proposed truck shop submitted for review and acceptance on 3-25-22 and comments issued on 3-31-22

**Plans found acceptable**

- Hot Rod Motor Sports, SR 761 Beck Chappell Dr. – Revised site plan for proposed automotive facility submitted for review and acceptance on 5-4-22 and found acceptable on 5-6-22.

**Other**

- Dancy Estates Subdivision Plat, SR 1313 Simmons Avenue – Subdivision plat for proposed Dancy Estates subdivision submitted for review and acceptance on 5-19-22 and comments issued 5-19-22

**LUP Permits Issued and Completed**

Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
59287	Comcast Communications of VA	26	5-9-22	
59590	Comcast Communication of VA	26	5-12-22	
59293	Dominion Energy, Inc.	26	5-25-22	
59295	Teneille Walker	26	5-18-22	
59297	Joan Freeman	26	5-23-22	
59299	Comcast Communications of VA	26	5-26-22	
59239	Verda Lynn Cohen	26	3-9-22	5-25-22
59267	Andrew T. Chavis	26	4-14-22	5-16-22

<b>CONSTRUCTION</b>	<b>Susan Warr, P.E.</b>
<p><b><u>UPC 105490 / 0609-012-742, B643</u></b></p> <p>Contractor: Clearwater Construction, Inc.  Name: Bridge Replacement over Nottoway River  CM: Miller  Location: Route 609 (Old Stage Rd.)  Fixed Completion Date: 5/13/22 – expected completion by 7/30/2022  Comments: Concrete substructure construction complete. Steel truss fully installed and backwall construction complete. Concrete deck placement and rail construction expected over the next month. Bridge will open late.</p> <p><b><u>UPC 119575 / LM41-964-F22, P401</u></b></p> <p>Contractor: Slurry Pavers, Inc.  Name: 2022 Latex Modified  CM: Miller  Location: Various  Fixed Completion Date: 10-15-22  Comments: Latex overlay operations are underway.</p> <p><b><u>UPC 120005 / PM44-964-F22, P401</u></b></p> <p>Contractor: Allan Myers  Name:  CM: Smith  Location:  Fixed Completion Date: 11-15-22  Comments: Work tentatively scheduled to begin in August 2022.</p> <p><b><u>UPC 119806 / PM4D-964-F22, P401</u></b></p> <p>Contractor: Colony Construction, Inc.  Name: 2022 Plant Mix  CM: Smith  Location: Various  Fixed Completion Date: 11-15-22  Comments: Patching operations complete. Asphalt operations to begin in June.</p>	
<p><b>TRAFFIC STUDIES/SPECIAL REQUESTS</b></p> <ul style="list-style-type: none"> <li>• Dinwiddie High School Superintendent requested Crosswalk Placement Review and Speed Study request for Route 661 (Boisseau Rd.). Draft studies have been received. Current crosswalk to be removed and replaced as requested.</li> <li>• Richard Bland College requested Crosswalk Placement Review and Speed Study request for Route 608/677 (Johnson Rd/Carson Rd.). Draft studies have been received. Still pending final review of county transportation safety committee.</li> <li>• A speed study is requested for Route 622 (Baltimore Road). The speed study is on hold until the rural rustic project is complete. However, per code §46.2-873.2 the portion of Route 622 constructed under the rural rustic guidelines, is required to be posted at 35 mph.</li> </ul>	

- |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| <ul style="list-style-type: none"><li>• A crosswalk is requested for Route 711 (Ridley Rd.) at Route 670 (Old Stage Rd.). The review is complete and further review has been turned over to Dinwiddie County. County is looking into local ordinances regarding Agri-tourism. Still pending planning/zoning determination and committee review.</li><li>• No Through Truck restriction request for Route 672 (Church Road &amp; Weakley Road). Partially reviewed by Traffic Engineering, waiting on clarification on its current status and still pending completion.</li><li>• Speed/Safety Study Route 613 (Dabney Mill Road) regarding curves, signage etc. Report submitted to TE 5/3/22, TE accepted the study request 5/6/22.</li></ul> |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|