



# Petersburg Residency

VDOT Call Center – 1-800-367-ROAD

## DINWIDDIE COUNTY September 20, 2022 – Monthly Report

<b>MAINTENANCE</b>	
<p><b>Church Road and McKenney Area Headquarters for the month of August 2022</b></p> <ul style="list-style-type: none"> <li>• Performed trash pick-up and dead animal removal on Primary and Secondary Roads.</li> <li>• Patrolled primary roads throughout the county for drainage issues, potholes, etc.</li> <li>• Removed trash bags picked up by Adopt -A- Highway citizens on primary and secondary roads.</li> <li>• Patched potholes on various primary and secondary roads.</li> <li>• Rural rustic project on Route 622 (Baltimore Road) completed.</li> <li>• Performed tree trimming/removal in various locations throughout the County</li> <li>• Route 627 (Courthouse Road) and Route 1 realignment project ongoing.</li> <li>• Performed ditching/shoulder repair on Route 609 (Old Stage Road), Route 626 (Flatfoot Road).</li> <li>• Mowing operations ongoing.</li> <li>• Sign replacement at various locations.</li> <li>• Performed road sweeping in various locations throughout the County.</li> <li>• Received 87 new work orders, closed 60 work orders, no pending work orders older than ninety (90) days.</li> </ul>	
<b>LAND DEVELOPMENT &amp; PERMITS</b>	<b>Paul Hinson, P.E.</b>
<p><b>Plans with outstanding comments or under review (Activity within last 90 days)</b></p> <ul style="list-style-type: none"> <li>• Sutherland Dollar General, US 460 Cox Road – Site plan for proposed Dollar General Store submitted for review and acceptance on 7-11-22 and comments issued on 8-29-22.</li> <li>• Dinwiddie County Propane Gas Storage Facility, SR 755 Hofheimer Way – Site plan for proposed propane storage facility submitted for review and acceptance on 8-15-22 and comments issued on 8-22-22.</li> <li>• Convenience Store at Beck Chappell Drive, SR 761 Beck Chappell Drive – Preliminary site plan for proposed convenience store submitted for review and acceptance on 5-31-22 and comments issued for 6-23-22.</li> </ul> <p><b>Plans found acceptable</b></p> <ul style="list-style-type: none"> <li>• None</li> </ul> <p><b>Other</b></p> <ul style="list-style-type: none"> <li>• Gunderson Subdivision was accepted for state maintenance at the 8-16-22 BOS meeting.</li> </ul>	

### LUP Permits Issued and Completed

Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
59348	Dominion Energy	26	8-4-22	
59351	Verizon Virginia, LLC	26	8-5-22	
59354	Tanika Green	26	8-10-22	
59355	H. Keith Henshaw	26	8-18-22	
59359	D Hughes Builders LLC	26	8-23-22	
59360	Slade & Sons Construction, LLC	26	8-25-22	
59361	Dominion Energy	26	8-29-22	
59363	Comcast Communications of VA	26	8-29-22	
58347	County of Dinwiddie	26	8-7-18	8-22-22
58949	Blue Ridge Custom Homes, LLC	26	1-21-21	8-5-22
59089	Andrew Jansen	26	8-6-21	8-15-22
59101	Samuel J. Lewis, Jr.	26	8-20-21	8-8-22
59131	Bostic Real Estate Properties, LLC	26	10-13-21	8-16-22
59149	Dominion Energy	26	11-10-21	8-4-22
59223	Verizon Virginia, LLC	26	2-15-22	8-18-22
59227	Verizon Virginia, LLC	26	2-17-22	8-23-22
59251	Shan Lewis	26	3-21-22	8-10-22
59273	Comcast Communications of VA	26	4-18-22	8-4-22
59281	Comcast Communications of VA	26	4-25-22	8-4-22
59290	Comcast Communications of VA	26	5-12-22	8-4-22

### CONSTRUCTION

Susan Warr, P.E.

#### **UPC 105490 / 0609-012-742, B643**

Contractor: Clearwater Construction, Inc.  
 Name: Bridge Replacement over Nottoway River  
 CM: Miller  
 Location: Route 609 (Old Stage Rd.)  
 Fixed Completion Date: 5/13/22 – expected completion by 8/30/2022  
 Comments: Contractor is working on clean-up, sign installation, and pavement marking installation.  
 Final inspection walk through scheduled.

#### **UPC 120005 / PM44-964-F22, P401**

Contractor: Allan Myers  
 Name:  
 CM: Smith  
 Location:  
 Fixed Completion Date: 11-15-22  
 Comments: Work tentatively scheduled to begin in September 2022.

**UPC 119806 / PM4D-964-F22, P401**

Contractor: Colony Construction, Inc.

Name: 2022 Plant Mix

CM: Smith

Location: Various

Fixed Completion Date: 11-15-22

Comments: Asphalt operations complete, pavement markings and punch list items remain.

**TRAFFIC STUDIES/SPECIAL REQUESTS**

- Dinwiddie High School Superintendent requested Crosswalk Placement Review for Route 661 (Boisseau Rd.). Pavement markings have been contacted and it was determined the pavement markings cannot be removed due to the potential for roadway damage. Pending further review and resolution.
- Richard Bland College requested Crosswalk Placement Review and Speed Study request for Route 608/677 (Johnson Rd/Carson Rd.). Feedback and requested changes to the draft study received at the end of August and turned over to Traffic Engineering for review by staff engineer.
- Route 613 (Dabney Mill Road) draft study is complete and under review by residency staff, report pending.
- Speed and safety review requested for Route 708 (Namozine Road). Residency staff completed field review, report pending.
- Safety review requested for intersection of Routes 675 (Vaughan Road) and 676 (Flank Road). Accepted by traffic engineering, draft study completed and pending supervisor review. Draft not yet received by residency.
- Route 680 (Troublefield Road) – citizen request for speed study, it does not meet the minimum daily traffic volume requirements for review. (Closed)
- Route 645 (Scotts Road) County requested review for centerline markings. Reviewed by residency staff, it does not meet MUTCD or traffic volume requirements. (Closed)
- Route 741 (Fort Emory Road) – citizen request for posted speed limit and speed study. Does not meet Traffic Engineering or traffic volume requirements for signage or further review. (Closed)