



Petersburg Residency

VDOT Call Center – 1-800-367-ROAD

DINWIDDIE COUNTY March 21, 2023 – Monthly Report

MAINTENANCE				
Church Road and McKenney Area Headquarters for the month of February 2023				
<ul style="list-style-type: none"> • Performed trash pick-up and dead animal removal on Primary and Secondary Roads. • Patrolled primary roads throughout the county for drainage issues, potholes, etc. • Removed trash bags picked up by Adopt -A- Highway citizens on primary and secondary roads. • Patched potholes on various primary and secondary roads. • Cut brush on secondary routes throughout the County • Performed dig outs Routes 700 (Boze Rd.) and 620 (White Oak Church Rd.) • Completed shoulder and ditch work on Route 619 (Courthouse Rd.) • Route 1 (Boydton Plank Rd.) shoulder operations • Pipe replacement Route 698 (Double Branch Rd.) • Performed ditching in various locations throughout the County • Received 55 new work orders, closed 50 work orders. • 				
LAND DEVELOPMENT & PERMITS				Paul Hinson, P.E.
Plans with outstanding comments or under review (Activity within last 90 days)				
<ul style="list-style-type: none"> • Tony Carollo Water and Sewer Work, Town of McKenney, SR 40 Doyle Blvd. – Utility plan for proposed sanitary sewer and water extensions submitted for review and comment on 1-27-23 and comments issued on 2-3-23. • Project Hot Dog, US 460 Cox Road – Revised site plan for proposed convenience store submitted for review and acceptance on 11-28-22 and comments issued on 12-12-22. • Poplar Grove Estates, SR 727 Bethune Road – Revised construction plans for proposed subdivision submitted for review and comment on 9-2-22 and comments issued on 9-30-22. 				
Plans found acceptable				
<ul style="list-style-type: none"> • None 				
Other				
<ul style="list-style-type: none"> • Fort Emory Estates Section 2, SR 741 Ft. Emory Road and SR 613 Squirrel Level Road – Subdivision plat submitted for review and acceptance on 2-22-23 and is under review 				
LUP Permits Issued and Completed				
Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
59493	Todd Williams	26	2-3-23	
59501	Baylaur Construction, LLC	26	2-15-23	
59503	Level 3 Communications, LLC	26	2-17-23	

59506	Level 3 Communications, LLC	26	2-24-23	
59507	Level 3 Communications, LLC	26	2-24-23	
59508	Level 3 Communications, LLC	26	2-24-23	
59354	Tanika Green	26	8-10-22	2-3-23
59355	H. Keith Henshaw	26	8-18-22	2-21-23
59363	Comcast Communications of Virginia	26	8-29-22	2-3-23
59373	Comcast Communications of Virginia	26	9-12-22	2-14-23
		26		
		26		

CONSTRUCTION	Susan Warr, P.E.
---------------------	-------------------------

UPC 122078 / ST4D-964-F23, P401
Contractor: Whitehurst Paving, Inc.
Name: Surface Treatment 2023
CM: Charlene Fallen
Location: Dinwiddie, Nottoway, Prince George
Fixed Completion Date: 10/22/23
Comments: Precon meeting held 1/26/23 and the prime contractor has plans to begin work on this contract the week of 3/13/23; weather dependent.

UPC 122083 / SS4B-964-F23, P401
Contractor: Slurry Pavers, Inc.
Name: Slurry Seal Overlay 2023
CM: Jessica Miller
Location: Dinwiddie, Nottoway, Prince George
Fixed Completion Date: 10/22/23
Comments: Work began 2/13/23. All patching complete. Crack seal operations scheduled to begin mid-March.

UPC 122063 / PM4D-964-F23, P401
Contractor: Allan Myers
Name: Plant Mix Schedule 2023
CM: Blake Smith
Location: Dinwiddie, Nottoway, Prince George
Fixed Completion Date: 11/17/23
Comments: Starting C-5 issued 2/27/23.

- | | |
|---|--|
| TRAFFIC STUDIES/SPECIAL REQUESTS | |
|---|--|
- Old White Oak Road from Darvills to Hawkins/Speed Study (requested by the County) Residency review completed 2-15-23, awaiting supervisor review to submit to Traffic Engineering.
 - Richard Bland College – revision #2 of the study received 2-14-23 and is under review.
 - Namozine Road/safety study (requested by the County) Pavement markings completed 2-7-23 (delayed due to weather) Signage installation pending.