



Petersburg Residency

VDOT Call Center – 1-800-367-ROAD

DINWIDDIE COUNTY March 16, 2021 – Monthly Report

MAINTENANCE				
Dinwiddie Area Headquarters for the month of February 2021				
<ul style="list-style-type: none"> • Performed debris cleanup and repaired signs along various primary and secondary roads. • Patrolled primary roads throughout the county for drainage issues, potholes, etc. • Removed trash bags picked up by Adopt -A- Highway citizens on primary and secondary roads. • Patched potholes on various primary and secondary roads. • Machined various unpaved roads. • Removed hazardous trees from various roads. • Cut and trimmed brush on various secondary roads. • Performed winter storm preparation and snow removal. • Performed winter storm clean up. • Cut back trees on secondary routes and removed ditch blockages. • Cleaned ditches on Routes 1 (Boydton Plank Rd.), 226/460(Cox Rd.), 600 (Ferndale Rd.), 622 (Baltimore Rd.), 628 (Tranquility Ln.), 639 (Wilson Rd.), 708 (Namozine Rd.), and 732 (Davis Rd.). • Cleaned pipes on Route 1110 (Dabney Dr.). 				
LAND DEVELOPMENT & PERMITS				Paul Hinson, P.E.
<u>Dinwiddie County</u>				
Plans with outstanding comments or under review (Activity within last 90 days)				
<ul style="list-style-type: none"> • McKenney Family Dollar, SR 40 Doyle Blvd. – Revised site plan for proposed Family Dollar submitted for review and acceptance on 1-28-21 and comments issued on 2-22-21. 				
Plans found acceptable				
<ul style="list-style-type: none"> • None 				
Other				
<ul style="list-style-type: none"> • None 				
LUP Permits Issued and Completed				
Permit Number	Permittee	Dinwiddie County	Permit Issuance Date	Permit Completion Date
58966	Edward L Muller Construction Co.	26	2-3-21	
58968	CMH Homes, Inc.	26	2-4-21	
58970	Bostic Real Estate Properties, LLC	26	2-5-21	
58971	Kenneth L. Henshaw	26	2-4-21	
58974	Baylaur Construction, LLC	26	2-8-21	
58983	Dominion Energy, Inc.	26	2-23-21	

CONSTRUCTION**Susan Warr, P.E.****UPC 111459 / 9999-964-541**

Contractor: M.D. Miller
Name: On-Call Concrete Repair
CM: Miller
Location: 703 over CSX
Fixed Completion Date: TBD
Comments: Coordination with CSX Railroad has delayed anticipated start date.
Contractor now anticipates beginning concrete bridge repairs mid-Summer.

UPC 117634 / SS4B-964-F21

Contractor: Slurry Pavers
Name: Slurry Seal
CM: Nicholson/Miller
Location: Various
Fixed Completion Date: 10/22/2021
Comments: Pre-Construction Conference held 1.28.2021. Anticipate a mid-Spring start.

UPC 117635 / LM41-964-F21

Contractor: Slurry Pavers
Name: Latex Modified
CM: Miller
Location: 85 NB from North End of Bridge over Route 1
Fixed Completion Date: 10/15/2021
Comments: Pre-Construction Conference held 1.28.2021. Anticipate a mid-Spring start.

UPC 117631 / ST4D-964-F21,P401

Contractor: Whitehurst Paving, Inc.
Name: 2021 Surface Treatment
CM: Smith
Location: Various
Completion Date: 10/15/21
Comments: Pre-Construction held February 5, 2021. Start date anticipated mid to late March 2021.

UPC 111459 / 9999-964-541

Contractor: M.D. Miller
Name: On-Call Concrete Repair
CM: Miller
Location: 460 over I-85
Fixed Completion Date: 4/30/2021
Comments: Contractor began concrete substructure repairs to 460 EB and WB bridges over I-85 on 2.23.2021. Alternating lane closures on I-85 being used.

TRAFFIC STUDIES/SPECIAL REQUESTS	
---	--

- Dinwiddie High School Superintendent requested Crosswalk Placement Review and Speed Study request for Route 661 (Boisseau Rd.).
- Richard Bland College requested Crosswalk Placement Review and Speed Study request for Route 608/677 (Johnson Rd/Carson Rd.)
- Speed study requested for Route 622 (Baltimore Dr.).